

California Boulevard Grade Separation Project Update

City Council
October 25, 2021



Item 8



Recommendations

- It is recommended that the City Council:
 - 1. Find this action is exempt from the California Environmental Quality Act ("CEQA") pursuant to State CEQA Guidelines Section15061(b)(3), Review for Exemption; and
 - Direct the City Manager to identify potential projects, to submit to Metro for consideration in lieu of the Metro L Line California Boulevard Grade Separation Project.



\$230.5 M in
Measure R Mobility
Improvement
Program (MIP)
funding

- Environmental study
- Design
- ROW acquisition
- Construction

City Staff/Metro
Coordination
Meetings

- October 2019 April 2020
- Project management options
- Tentative project schedule
- Initial conceptual alternatives
- Identified project constraints

PASADENA



Project Constraints

Department of Transportation

Right of Way

- Typically 30-ft from Glenarm Street to Del Mar Boulevard
- Properties on both sides of the tracks: institutional, medical, commercial, retail and restaurants

LRT Stations

- Fillmore Station: 600-ft south of California Blvd
- Del Mar Station: 1800-ft north of California Blvd

Adjacent Intersections

- Raymond Avenue: 150-ft to the west
- Arroyo Parkway: 150-ft to the east

Construction Duration

• California Boulevard closure 18-months to 4 years

Active Rail Operation

- Parallel track (shoofly) construction
- Bus Bridge





Project Alternatives

Department of Transportation



Rail Aerial

- Rail alignment would be raised 24ft at California Blvd
- Require vertical alignment to begin transition approximately 1500ft south of California Blvd
- Fillmore Station would be reconstructed and raised by 9ft



Rail Underpass

- Rail alignment would be depressed 30ft crossing California Blvd
- Fillmore Station and Del Mar Station would not be impacted
- Significant utility impacts (45-in City storm drain and 54-in LA County storm drain)
- Estimated to have a long construction schedule



Hybrid (rail elevated 19 ft, road depressed 3.5 ft)

- Fillmore Station would not require reconstruction
- Rail elevation would connect to existing tracks north of Fillmore Station
- Some underground utilities will still require relocation
- Alternative 3 was identified for ROW impact and ROM development



Rail Signal Control

- Hold trains at stations until clear
- Mandatory stop at grade crossing
- Requires CPUC approval
- Significant rail operations impacts



Metro vs Construction Authority - Assumptions

- Initial conceptual alternatives review with Metro
 - > Requires construction of shoofly
 - Conservative Cost Estimate
- Construction Authority Assumptions
 - Do not construct shoofly
 - Reduced construction costs
 - Reduced right-of-way acquisition/costs
 - Reduced construction duration
 - > Double shift construction





Metro vs Construction Authority - Costs

	Rough Order of Magnitude Costs	
		Construction
		Authority Modified
Item Description	Metro Estimate	Metro Estimate
Guideway and Track Elements	\$47,571,475	\$47,571,475
Shoofly	\$117,000,000	\$0
Roadwork	\$8,000,000	\$8,000,000
Temporary Station/Crossovers	\$3,225,000	\$3,225,000
Site work and Special Considerations	\$8,500,000	\$8,500,000
Construction Subtotal	\$184,296,475	\$67,296,475
Construction Contingency (20%)	\$36,859,295	\$13,459,295
Overhead (20%)	\$36,859,295	\$13,459,295
Profit (10%)	\$18,429,648	\$6,729,648
Construction Total	\$276,444,713	\$100,944,713
Soft Costs – Planning/EIR, Design, CM, etc. (38%)*	\$105,048,991	\$38,358,991
Unallocated Contingency (15%)	\$27,644,471	\$10,094,471
Bus Bridge (8-months)	\$18,375,000	\$18,375,000
ROW Acquisition	\$150,000,000	\$15,000,000
PROJECT TOTAL COSTS IN 2020 DOLLARS	\$577,513,175	\$182,773,175
PASADEN		SADENA



Metro vs Construction Authority – Schedule

Estimated Construction Schedule (by Task)	Metro	Construction Authority
Construct Shoofly	9 – 12 months	N/A
Cutover to Shoofly	4 – 5 months	N/A
Build Grade Separation (depress roadway and elevate tracks)	2 years (24 months)	18 months (double shifts)
Tieback to mainline / remove Shoofly	4 – 5 months	N/A
Total Closure of California Blvd between Arroyo Pkwy Raymond Ave	3.5 – 4 years	18 months



- Costs and potential impacts outweigh the benefits of constructing a grade separation at California Blvd
- Completed Enhancements
 - > Preemption time modifications
 - > Signal operations modifications
 - > Adaptive traffic control
- Other transportation solutions could more effectively:
 - > Address mobility needs
 - > Reduce intersection delay
 - > Address multimodal safety





Recommended Next Steps

- Identify projects that could be advanced in lieu of the California Blvd grade separation
- Account for multi-modal needs and opportunities along 710N corridor
- Prepare an updated project list
 - > Build on the project list approved by City Council on January 28, 2018
- Develop a project list in early 2022 and return to City Council for approval
- Coordinate with Metro for consideration of funding reallocation





Council Policy Consideration

- Proposed action is consistent with the goals of the General Plan Mobility Element, addressing the following policies:
 - Policy 1.6 Continue to invest in innovative information technology and applications to help improve access to all transportation choices
 - > Policy 1.12 Apply traffic management measures to manage vehicular speeds as a function of designated street type to ensure safe and orderly movement of all modes of travel.
 - Policy 1.30 Pursue funding opportunities such as grants, impact fees, or fair share contributions from development to implement programs and projects that contribute to the City's Mobility Element objectives.



Environmental Analysis

- The project has been reviewed for compliance with the California Environmental Quality Act (CEQA) and is exempt per Section 15061 (b) (3), Review for Exemption
 - > A decision to review potential future projects does not result in a significant effect on the environment.
 - As projects are identified and the planning process for each project starts, an environmental analysis will be conducted for each project individually.



- Work completed in accordance with the recommended action would be done using existing Transportation Department Operating Budget.
- Potential projects identified by staff will be presented to City Council for approval before being submitted to Metro for consideration.
- The fiscal impact of the proposed projects would be identified at that time.



[intentionally left blank]





California Boulevard Grade Separation Project Update

October 25, 2021





Additional Information

- Project Location and Volumes
- Grade Separation Options
- Project Alternatives
- Metro Cost Estimate
- Metro Construction Schedule




Project Location and Volumes





California Blvd at Arroyo Pkwy: Looking West Towards At-Grade Crossing





California Blvd at Raymond Ave: Looking East Towards At-Grade Crossing





All Possible Options


- Rail over the roadway
- Rail under the roadway
- California Blvd over the railway
- California Blvd under the railway
- A combination of Items 1-4 (Hybrid)
- Traffic synchronization/signal priority







Alternative 1: Aerial




Alternative 1: Aerial

- Vertical profile of California Blvd remains nominally unchanged
- Rail alignment would be raised 24ft at California Blvd
- Require vertical alignment to begin transition approximately1500ft south of California Blvd
- Fillmore Station would be reconstructed and raised by 9ft
- Anticipated that raising Fillmore Station would impact passenger ingress/egress to the station and impact access to cul-de-sac that provides access to businesses east of the station



Alternative 2: Underground






Alternative 2: Underground

- Vertical profile of California Blvd remains nominally unchanged
- Rail alignment would be depressed 30ft crossing California Blvd in an underground configuration
- North of California Blvd, track will require approximately1300ft to join current elevation
- Fillmore Station would not require reconstruction
- Del Mar Station would not be impacted
- Lowering the track would have significant utility impacts including relocation of 45-in City storm drain and 54-in LA County storm drain
- Estimated to have a long construction schedule



Alternative 3: Hybrid

Department of Transportation





MGL Shoofly (approx.) Area of Impact



Alternative 3: Hybrid

- Vertical profile of California Blvd would be lowered 3.5 ft at the grade crossing
- Rail alignment would be raised 19ft above existing grade
- By lowering California Blvd, the length of transition for the elevated tracks is shortened
- Fillmore Station would not require reconstruction
- Rail elevation would connect to existing tracks north of Fillmore Station
- Some underground utilities will still require relocation
- Alternative 3 was identified for ROW impact and ROM development



Operational Constraints


- Single track operation not an option
 - Long-term bus bridge or adjacent rail alignment (Shoofly) is required
- Bus Bridge
 - > High Ridership
 - Del Mar Station to South Pasadena Station
 - Eliminates Access to Monrovia Rail Yard
- Shoofly adjacent rail alignment
 - > Raymond Ave Fillmore Station to Bellevue Dr
 - > Requires property acquisition
 - > Requires lane reduction on Raymond Ave
 - > Includes temporary crossings for businesses
 - Bus bridge would be needed during cutover to Shoofly



6

Potential Property Impacts – Alternative 3

Department of Transportation



Rays MBZ

Gaugho Boxing Gym

630

Medical Building

650

Parking Lots

SRaymond Ave

SRaymond Ave

Potential properties impacts for Shoofly and Construction Staging

North End

- 474 S Raymond (SCPR)
- 500 S Raymond
- 552 S Raymond (Self Storage) (U-Haul)

South End

- 630 S Raymond (Medical Bldg)
- 650 S Raymond
- Parking Lots

Efforts will be made to reduce property acquisition

28